

BERKSHIRE LOCAL TRANSPORT BODY (BLTB)

REPORT TO: BLTB

DATE: 18 July 2019

CONTACT OFFICER: Joe Carter, Director of Regeneration, Slough Borough Council, lead officer to the BLTB

PART I

Item 6: Thames Valley Berkshire Local Growth Deal 2015/16 to 2020/21

Purpose of Report

1. To report on the progress of the [Thames Valley Berkshire Local Growth Dealⁱ](#), as amended by Growth Deal 2 ([£10.2 million further support to Thames Valley Berkshireⁱⁱ](#)) and Growth Deal 3 ([Factsheet GD3ⁱⁱⁱ](#)) with particular reference to the schemes included in the Transport Packages of the [Strategic Economic Plan^{iv}](#); and on the progress of schemes funded by the Business Rates Retention Pilot (BRRP) 2018/19.
2. The headline figure for transport scheme grants under the three Local Growth Deals is £135.926m. This includes £24m of “DfT retained” allocation relating to the Wokingham Distributor Roads. This report provides progress reports on all programme entry schemes and the TVB Smart City Cluster (Smart Berkshire) scheme. A further £25m has been released through BRRP1 2018/19 and £11m from BRRP2 2019/20.
3. £14.742m LGF was spent on transport schemes in 2015/16, £16.546m in 2016/17, £15.055m in 2017/18 and £8,810,000 in 2018/19. In addition, £10.808m was spent from BRRP.

Recommendations

4. That you note the progress made on the schemes previously given programme entry status, as set out in Appendix 1.

Other Implications

Financial

5. Thames Valley Berkshire LEP has been granted freedoms and flexibilities in managing the Local Growth Deal Capital Programme. This means that we will receive an annual allocation of capital within which it will be our responsibility to manage the award of LGF to individual schemes. This is a positive development for TVB LEP and recognises the confidence that government has in our governance arrangements.
6. The government has confirmed the allocation of funding for 2019/20 and there is a provisional profile for payments in the financial year 2020/21.

Table 1: Available Finance for Transport Schemes in TVB Local Growth Deal and BRRP

£m		2015/16 – 2020/21
LTB previously approved		14.5
Growth Deal 1	56.1	
Less unallocated	- 0.7	
		55.4
Growth Deal 1 “DfT Major Schemes”		24.0
Growth Deal 2		7.5
Growth Deal 3	33.8	
Plus unallocated	0.7	
		34.5
Local Growth Deal Total		135.9
BRRP 2018/19 and 2019/20		36.0
Grand Total		171.9

7. The profile and status of the available money in each year is as follows:

Table 2: Local Growth Deal and BRRP Financial Allocations by Financial Year

£m	2015/16	2016/17	2017/18	2018/19	2019/20	2020/21	Total
Combined Growth Deal 1, 2, 3 and LTB Allocation approved	14.7	16.5	15.1	8.8	-	-	55.2
Growth Deal 1 (DfT Major Schemes) <i>indicative</i>	-	-	-	0.9	22.1	1.0	24.0
Combined Growth Deal 1, 2 and 3 LTB Allocation <i>indicative profile</i>	-	-	-	-	19.8	37.0	56.8
Local Growth Deal Total	14.7	16.5	15.1	9.7	41.9	38.0	135.9
BRRP	-	-	-	11.5	24.5	-	36.0
Grand Total	14.7	16.5	15.1	21.2	66.4	38.0	171.9

8. Table 3 sets out the final allocation of scheme finance for 2015/16, 2016/17, 2017/18 and 2018/19 and the provisional allocation for future financial years, which are subject to alteration following the government’s confirmation of the Local Growth Deal funding profile. It also outlines the final schemes finance for 2018/19 and the provisional allocation for 2019/20 for the BRRP.

Table 3 – Local Growth Deal and BRRP Scheme Funding Profiles

	Scheme Name		Status	15/16	16/17	17/18	18/19	19/20	20/21	£m
2.01	Newbury: King’s Rd Link Road	GD 1	On site	-	1.335	1.000	-	-	-	2.335
2.02	Bracknell: Warfield Link Road	GD 1	Complete	3.500	-	-	-	-	-	3.500
2.03	Newbury: London Rd Industrial Estate	GD 1	Complete	0.500	1.400	-	-	-	-	1.900
2.04	Wokingham: Distributor Roads	DfT major	FBC due July 2019	-	-	-	0.874	22.126	1.000	24.000

	Scheme Name		Status	15/16	16/17	17/18	18/19	19/20	20/21	£m
2.05	Newbury: Sandleford Park	GD 2	On site	-	-	-	2.000	<i>0.900</i>	-	2.900
2.06	Reading: Green Park Railway Station	GD 1	On site	-	-	4.575	-	4.575	-	9.150
2.07	Bracknell: Coral Reef Roundabout	GD 1	Complete	2.100	-	-	-	-	-	2.100
2.08	Slough: MRT Phase 1	GD 1	Complete	3.100	2.500	-	-	-	-	5.600
2.09.1	Sustainable Transport: NCN 422	GD 1	On site	-	2.100	1.500	0.200	<i>0.400</i>	-	4.200
2.09.2	Sustainable Transport: A4 Cycle	GD 1	Complete	-	0.483	-	-	-	-	0.483
2.10	Slough: A332 improvements	GD 1	On site	1.267	1.433	-	-	-	-	2.700
2.11	Reading: South Reading MRT Ph 1	GD 1	On site	-	2.970	1.530	-	-	-	4.500
2.12	Reading: South Reading MRT Ph 2									
2.13	Wokingham: Thames Valley Park and Ride formerly Reading: Eastern Reading Park and Ride	GD 1	On site	-	-	-	2.000	<i>0.900</i>	-	2.900
2.14	Reading: East Reading MRT Ph1	GD 1	Withdrawn	-	-	-	-	-	-	-
2.25	Reading: East Reading MRT Ph2	GD 3								
2.15	Bracknell: Martins Heron Roundabout	GD 1	Complete	-	0.200	2.700	-	-	-	2.900
2.16	Maidenhead: Station Access	GD 1	On site	-	-	-	0.690	<i>3.060</i>	-	3.750
2.17	Slough: A355 route	GD 1	Complete	2.275	2.125	-	-	-	-	4.400
2.18	not used	-	-	-	-	-	-	-	-	-
2.19	Bracknell: Town Centre Regeneration	GD 2	Complete	2.000	-	-	-	-	-	2.000
2.20	not used	-	-	-	-	-	-	-	-	-
2.21	Slough: Langley Station Access Improvements	GD 2	On site	-	-	1.500	-	-	-	1.500
2.22	Slough: Burnham Station Access Improvements	GD 2	Complete	-	2.000	-	-	-	-	2.000
2.23	Reading: South Reading MRT Phases 3-4	GD 3*	On site. Part-funded by BRRP see below	-	-	2.250	0.090	-	-	2.340
2.24	Newbury: Railway Station Improvements	GD 3	On site	-	-	-	3.630	<i>0.921</i>	<i>1.500</i>	6.051
2.25	Withdrawn									
2.26	Wokingham: Winnersh Relief Rd Phase 2 – See BRRP below									
2.27	Maidenhead Town Centre: Missing Links	GD 3	Conditional approval November 2018	-	-	-	-	<i>0.842</i>	<i>1.400</i>	2.242
2.28	Bracknell: A3095 Corridor Improvements	GD 3	On site	-	-	-	0.200	<i>1.800</i>	<i>3.519</i>	5.519
2.29	Wokingham Winnersh Triangle Park & Ride Formerly Wokingham: Winnersh Parkway	GD 3 reserve scheme	Conditional approval March 2019 (lifted 22.5.19)	-	-	-	-	<i>0.250</i>	<i>2.600</i>	2.850

	Scheme Name		Status	15/16	16/17	17/18	18/19	19/20	20/21	£m
2.31	Slough: Stoke Road Area Regeneration	GD 3 reserve scheme	FBC due July 2019	-	-	-	-	2.500	5.150	7.650
2.32	M Maidenhead: Housing Sites Enabling Work Phase 1	GD 3 reserve scheme	Conditional approval. Part-funded by BRRP see below	-	-	-	-	2.315	1.898	4.213 LEP total 5.281
2.33	GWR: Maidenhead to Marlow Branch Line Upgrade	GD 3 reserve scheme	FBC due Nov 19 (Bucks TV LEP lead)	-	-	-	-	1.525	-	1.525
2.34	Slough MRT Phase 2 – See BRRP below									
2.35	Reading West Station Upgrade	GD 3 reserve scheme	FBC due Nov 19	-	-	-	-	-	3.100	3.100
2.36	Wokingham: Coppid Beech Park and Ride	GD 3 reserve scheme	FBC due Mar 20	-	-	-	-	-	2.400	2.400
2.37	Bracknell: A322 A329 Corridor Improvements	GD 3 reserve scheme	FBC due Nov 19	-	-	-	-	-	1.200	1.200
2.38	Theale Station Park and Rail Upgrade	GD 3 reserve scheme	FBC due Mar 20	-	-	-	-	-	4.000	4.000
2.39	Wokingham: Coppid Beech northbound	GD 3 reserve scheme	FBC due Mar 20	-	-	-	-	-	2.322	2.322
2.40	Windsor: Town Centre Package	GD 3 reserve scheme	FBC due Nov 19	-	-	-	-	-	1.563	1.563
2.43	Wokingham: Barkham Bridge	GD 3 reserve scheme	FBC due Nov 19	-	-	-	-	-	4.236	4.236
N/a	Unallocated			-	-	-	-	-	1.919	1.919
Local Growth Deal Total				14.742	16.546	15.055	9.684	42.114	37.806	135.948
2.23	Reading: South Reading MRT Phases 3-4	BRRP	On site. Part funded in GD3 see above	-	-	-	7.808	-	-	7.808 LEP total 10.148
2.34	Slough MRT Phase 2	BRRP	FBC approved January 2019	-	-	-	-	13.300	-	13.300
2.26	Wokingham: Winnersh Relief Road Phase 2	BRRP	Conditional approval Nov 18 (lifted 25.2.19)	-	-	-	3.000	3.260	-	6.260
2.32	M Maidenhead: Housing Sites Enabling Works Phase 1	BRRP	Conditional approval. Part-funded in GD3 see above	-	-	-	-	1.068	-	1.068 LEP total 5.281
2.41	South Wokingham Distributor Road – Eastern Gateway	BRRP	FBC due Nov 19	-	-	-	-	5.000	-	5.000
N/a	BLIS development	BRRP	Approved / underway	-	-	-	0.090	-	-	0.090
N/a	Business Case Preparation	BRRP	5 proposals approved, 1 to be approved Mar 19	-	-	-	0.600	-	-	0.600
N/a	Unallocated	BRRP		-	-	-	-	1.874	-	1.874
BRRP Total				-	-	-	11.498	24.502	-	36.000

Risk Management

9. The delegation of programme management responsibilities to the LEP/BLTB brings risks. The well-established scrutiny given by both BST(O)F and BLTB meetings is designed to mitigate that risk.
10. There will be an element of risk for scheme promoters who invest in developing their schemes to full business case stage in accordance with the approved [Assurance Framework](#)^v. However, there is also risk involved in not developing the schemes; that risk is that any reluctance to bring the schemes forward will result in any final approval being delayed or refused.
11. The risks associated with each scheme are monitored locally. Tables 4, 5 and 6 show the current risk rating of each of the schemes.

Table 4: Completed schemes (9)

	Scheme	Notes
2.02	Bracknell: Warfield Link Road	One-year-on impact report due March 2020
2.03	Newbury: London Rd Industrial Estate	One-year-on impact report submitted July 2018
2.07	Bracknell: Coral Reef	One-year-on impact report submitted November 2017
2.08	Slough: Rapid Transit Phase 1	One-year-on impact report due March 2020
2.09.2	Sustainable Transport: A4 Cycle	One-year-on impact report due November 2019
2.15	Bracknell: Martins Heron	One-year-on impact report due March 2020
2.17	Slough: A355 route	One-year-on impact report submitted July 2018
2.19	Bracknell: Town Centre Regeneration	One-year-on impact report due March 2019
2.22	Burnham Station Access Improvements	One-year-on impact report due July 2020

Table 5: Risk rating of schemes that are on site (13)

	Scheme	Date stated on site	RAG rating	Notes
2.01	Newbury: Kings Road Link Road	October 2016	Green	Completion due January 2021
2.05	Newbury: Sandleford Park	August 2018	Amber / Green	Completion revised to September 2021
2.06	Reading: Green Park Station	March 2018	Amber / Red	Completion revised to August 2020
2.09.1	Sustainable Transport: NCN 422	January 2017	Green	Completion due December 2019
2.10	Slough: A332 improvements	December 2015	Amber	Completion revised to July 2019
2.11 and 2.12	Reading: South Reading MRT phases 1 and 2	August 2016	Amber / Green	Completion due July 2019
2.13	Wokingham: Thames Valley Park and Ride formerly Reading: Eastern Reading Park and Ride	February 2018	Green	Completion due September 2019
2.16	Maidenhead: Station Access	January 2019	Green	Completion due March 2020

2.21	Slough: Langley Station Access Improvements	March 2018	Amber	Completion revised to September 2019
2.23	Reading: South Reading MRT Phases 3-4	March 2018	Green	Completion March 2020
2.24	Newbury: Railway Station Improvements	January 2019	Green	Completion due March 2021
2.26	Wokingham: Winnersh Relief Road Phase 2	January 2019*	Green	Completion due September 2020
2.28	Bracknell: A3095 Corridor Improvements	October 2019*	Green	Completion due November 2021

*Enabling works

Table 6: Risk rating of schemes yet to start onsite (15)

	Scheme	Status	RAG rating	Notes
2.04.4	Wokingham Distributor Roads	FBC being developed for approval by DfT	Amber	Funding now 100% to Arborfield Cross Relief Road. Advance fees approved
2.27	M Maidenhead Town Centre: Missing Links	FBC approved (conditional) November 2018	Amber	Start on site due July 2020
2.29	Wokingham: Winnersh Triangle Park & Ride	FBC approved March 2019 (conditions lifted 5/19)	Green	Start on site due January 2020
2.31	Slough: Stoke Road Area Regeneration	FBC being developed for July 2019	Amber	Start on site due autumn 2019
2.32	M Maidenhead: Housing Sites Enabling Works Phase 1	FBC approved (conditional) January 2019	Amber	Start on site due August 2019
2.33	GWR: Maidenhead to Marlow Branch Line Upgrade	Programme Entry - approval process via Bucks TV LEP	Amber	Start on site due May 2020
2.34	Slough MRT Phase 2	FBC approved January 2019	Green	Start of site due August 2019
2.35	Reading West Station Upgrade	FBC being developed for November 2019	Amber	Start on site due March 2020
2.36	Wokingham: Coppid Beech Park and Ride	FBC being developed for March 2020	Amber	Start on site TBC
2.37	Bracknell: A322 A329 Corridor Improvements	FBC being developed for November 2019	Amber	Start on site due July 2020
2.38	Theale Station Park and Rail Upgrade	FBC being developed for March 2020	Amber	Start on site TBC
2.39	Wokingham: Coppid Beech northbound	FBC being developed for March 2020	Amber	Start on site TBC
2.40	Windsor: Town Centre Package	FBC being developed for November 2019	Amber	Start on site due October 2019
2.42	South Wokingham Distributor Road – Eastern Gateway	FBC being developed for November 2019	Amber	Start on site TBC
2.43	Wokingham: Barkham Bridge	FBC being developed for November 2019	Amber	Start on site due November 2019

Table 7: Withdrawn schemes (1)

	Scheme	Notes
2.14 and 2.25	Reading: East Reading Mass Rapid Transit 1&2	Scheme withdrawn following failure to secure planning consent

12. In addition to these capital schemes, there is a further Local Growth Deal funded project called 2.30 TVB Smart City Cluster (Smart Berkshire). The project delivers three key deliverables:

- a. Smart city platform: consisting of an Internet of Things (IoT) communication platform across Reading, Wokingham, West Berkshire and Bracknell and a cross-authority open data platform. This is enabling infrastructure for the delivery of a wide range of IoT technologies including traffic signal communications which will provide the revenue savings to maintain and operate the system.
- b. Challenge funded IoT solutions: grant funded IoT solutions to real Local Authority challenges which will utilise the platform. These grants will be awarded through competition and will be on the basis of co-funding.
- c. Cross authority / cross sector smart city group: This includes a Steering Group to oversee the project delivery and act as a catalyst for wider smart city debate, project development and funding.

A pro-forma giving detailed progress is included in Appendix 1.

Human Rights Act and Other Legal Implications

13. The [Assurance Framework](#)^{vi} referred to above identifies the steps that scheme promoters should take in order to secure financial approval from the LTB. There are, in effect, two layers of scheme approval. The first, and primary layer rests with the scheme promoter (all the schemes referred to in this report are being promoted by Local Authorities). In order to implement the schemes in question, each promoter will need to satisfy themselves that all the legal implications have been considered and appropriately resolved. The secondary layer of approval, given by the LTB, is concerned with the release of funds against the detailed business case. The arrangements for publication of plans via the LEP and promoters' websites, the arrangements for independent assessment and the consideration of detailed scheme reports are appropriate steps to ensure that any significant Human Rights Act or other legal implications are properly identified and considered.

Supporting Information

14. The Thames Valley Berkshire LEP website has published summary information about all its Growth Deal-funded projects, including all transport projects. Please go to Thames Valley Berkshire [Local Growth Fund](#)^{vii} and [Business Rates Retention Pilot](#)^{viii} e-Books.

15. There is a detailed progress report on each of the schemes at Appendix 1 to this report.

Monitoring and Evaluation

16. The Monitoring and Evaluation Plan for the Thames Valley Berkshire Growth Deal has now been agreed with government. In addition to the need for transport scheme promoters to collect and publish monitoring and evaluation reports that comply with DfT guidance for capital schemes, there will be requirements to cooperate with the overall monitoring and evaluation plan for the Growth Deal.
17. The difference between the two processes is that one concentrates on the transport impacts and the other on the economic impacts. The basic information required from each scheme promoter is set out in the scheme proformas. This requirement is less onerous for schemes under £5m Growth Deal contribution and runs to much more detail for the larger schemes.
18. For most schemes there will be little or no additional Growth Deal monitoring burden beyond that already signalled. Extra effort may be required to comply with the standard set out in the Monitoring and Evaluation plan which is “accurate, timely, verified and quality assured monitoring data”. For schemes mentioned by name in the Monitoring and Evaluation Plan (see list below) there will be a separate discussion about the duties on the scheme promoter:

- 2.01 Newbury: King’s Road Link Road
- 2.04 Wokingham: Distributor Roads Programme
- 2.06 Reading: Green Park Railway Station
- 2.08 Slough: Rapid Transit Phase 1

Background Papers

Each of the schemes referred to above has a proforma summarising its details. Both the LEP and LTB prioritisation processes and scoring schemes are also available background papers. The Monitoring and Evaluation Plan for TVB Growth Deal is also available.

ⁱhttps://www.gov.uk/government/uploads/system/uploads/attachment_data/file/327587/35_Thames_Valley_Berkshire_Growth_Deal.pdf

ⁱⁱhttps://www.gov.uk/government/uploads/system/uploads/attachment_data/file/399438/Thames_Valley_Berkshire_Factsheet.pdf

ⁱⁱⁱhttps://www.gov.uk/government/uploads/system/uploads/attachment_data/file/589268/170202_Thames_Valley_Berkshire_LEP_GD_factsheet.pdf

^{iv} <http://www.thamesvalleyberkshire.co.uk/documents?page=1&folder=192&view=files>

^v<http://www.thamesvalleyberkshire.co.uk/berkshire-strategic-transport-forum>

^{vi}<http://www.thamesvalleyberkshire.co.uk/berkshire-strategic-transport-forum>

^{vii} <https://spark.adobe.com/page/IUIL858NStY0/>

^{viii} <https://spark.adobe.com/page/6LOjEtuDgacVm/>